



BURNIE
CITY COUNCIL

Waterfront Upgrade

Progress Report No. 6 - May 2009

PROGRESS TO DATE

- ◆ *Kerb and channel works complete (Alexander Street to Bay Renaissance).*
- ◆ *Stormwater works complete.*
- ◆ *Driveway slabs complete.*
- ◆ *Railway fence 90% complete.*
- ◆ *Services installation on southern side of North Terrace complete.*
- ◆ *Sealing Alexander Street to Wilson Street (Bay Renaissance) complete.*
- ◆ *Kerb and channel preparation works east of Bay Renaissance in progress.*
- ◆ *Paver laying begins 11 May. Starting at the western car parks.*
- ◆ *Street light poles installed.*

FUTURE WORKS

Over the next six weeks it is anticipated that the following project elements will progress:

- ◆ *Installation of new light fittings.*
- ◆ *Paver laying—intending to lay pavers west to east and as a priority southern driveways and footpaths.*
- ◆ *Grass turf installation to vegetation strip along railway line.*

To view artist's impressions of the waterfront upgrade visit the Burnie City Council website at www.burnie.net

General Information

- ◆ *Additional car parking is available at the Multistorey car park, Marine Terrace.*
- ◆ **Remember:** *Traffic delays will occur from time to time due to construction works. If you have particular access needs please contact Council on 6430 5700.*



Sealing of North Terrace from Mount Street to east of Wilson Street.

ENQUIRIES

Brendon Hicks, Project Supervisor
Mobile: 0407 817 292