



# Waterfront Upgrade

Progress Report No. 3 - December 2008

## PROGRESS TO DATE

- ◆ The construction of kerb and channel is complete between Alexander Street and Mount Street. The road pavement on this section has been replaced and sealing of the road surface has occurred.
- ◆ The installation of a new water main, from Mount Street to Wilson Street is complete with connection works to be finalised before Christmas.
- ◆ Works on the site will now go into hiatus to allow festive season events and CBD activity to occur with limited disruption. Site huts will be relocated to permit New Years Eve events on the waterfront.
- ◆ The right turn lane in Alexander Street adjacent to KFC, has been in operation a number of weeks and appears to be successful in addressing the short term congestion issues that were experienced.

## FUTURE WORKS

- ◆ Council considered a number of tenders for the provision of and laying of granite pavers along North Terrace at its December meeting.
- ◆ Re-instatement of driveways on North Terrace, Alexander Street to Mount Street will commence upon return of staff to work in early January 2009. It is expected that paver laying will commence early February. The focus of paving works will initially be the section between Alexander St to Mount St.
- ◆ Construction of the kerb and channel on North Terrace, Mount St to Wilson St is programmed to occur from mid February.

## General Information

- ◆ The Alderman and Staff wish to thank business operators and users of North Terrace for their patience during the past three months and wish all a Merry Christmas and Happy New Year.
- ◆ **Remember:** Traffic delays will occur from time to time due to construction works. If you have particular access needs please contact Council.



The completed kerb and channel and sealing works from Mount Street to Alexander Street 12 December 2008.

To view artist's impressions of the waterfront upgrade visit the Burnie City Council website at [www.burnie.net](http://www.burnie.net)

## ENQUIRIES

**Brendon Hicks, Project Supervisor**  
Mobile: 0407 817 292